

Flood Protection Program

Status Report | February 2026

***All asterisks represent updated information.**

Prepared for
City of Virginia Beach

March 11, 2026




Contents

- PROGRAM PROGRESS HIGHLIGHTS 3**
- *Monthly Highlights 4
- *Upcoming Activities 4
- Program Estimates 5
- Program Spending 7
- Monthly Appropriation Project Transfers 8
- Program Schedule 9
- Program Phase Overview 10
- Procurement Activity 10
- Program Communications 12
- PROJECT LEVEL INFORMATION 14**
- Windsor Woods, Princess Anne Plaza, and The Lakes Master Project 14
- Windsor Woods, Princess Anne Plaza, and The Lakes Master Project (Continued) 15
- Eastern Shore Drive Master Project 16
- Lake Bradford/Chubb Lake Master Project 17
- Central Resort District Master Project 18
- Southern Rivers Master Project 19
- Stormwater Green Infrastructure Master Project 20
- Linkhorn Bay Master Project 21
- SUPPORTING CAPITAL INVESTMENTS 22**
- System Storage Capacity 23
- Asset Reliability 24
- Operational Readiness 26

PROGRAM PROGRESS HIGHLIGHTS

The City of Virginia Beach citizens passed a bond referendum on November 2, 2021, to allow the utilization of real estate taxes to fund flood protection projects. The referendum specifically included the design and construction of flood protection strategies making up the Flood Protection Program (FPP). Since the approval of the referendum, a 10-year (2022-2032) implementation plan comprising seven (7) Master Projects was developed to design and construct projects city-wide to mitigate flooding impacts on the community.

This monthly report intends to inform the City Council and the Flood Prevention Bond Referendum Oversight Board (FPBROB) of the program's progress along with risk and strategic decisions that may require Council support.



This image shows a detailed sub-model extracted from the City of Virginia Beach's Master Stormwater Model. Open ditches are shown in blue, pipe culverts in yellow, and overland flow paths in green. These models support both public and private development by illustrating how proposed projects may affect the existing stormwater system and by helping engineers evaluate potential impacts and necessary improvements.

*Monthly Highlights

- ✓ Community Meetings:
 - A District 6 community meeting hosted by Councilmember Worth Remick was held on Wednesday, February 11, 2026, 6:30 PM – 8:00 PM at the Virginia Beach Middle School, 600 25th Street, Virginia Beach.
 - A District 5 community meeting hosted by Vice Mayor Rosemary Wilson was held on Monday, February 23, 2026, 6:00 PM – 7:30 PM at the Virginia Aquarium & Marine Science Center – South Building, 801 General Booth Blvd., Virginia Beach.
 - A District 2 community meeting hosted by Councilmember Barbara Henley was held on Thursday, February 26, 2026, 5:15 PM – 7:00 PM at the Municipal Center – Building 19, 2416 Courthouse Drive, Virginia Beach.
- ✓ The following blogs were posted to VirginiaBeach.gov in February:
 - [Shaping Virginia Beach’s Coastal Future Together](#)
 - [The Ripple Effect: Restoration Begins Along the Elizabeth River](#)
- ✓ The video “Keep the Flow Going: It Starts at the Curb” and the reel “Five Flood Protection Projects that moved forward in 2025” were posted to Facebook and Instagram in February.
- ✓ A public meeting on the Lake Bradford/Chubb Lake pump station and outfall project was held on February 25, 2026.
- ✓ Mike Tippin gave a briefing on the Coastal Storm Risk Management (CSRM) Feasibility Study at a Green Ribbon Committee meeting on February 26, 2026.

*Upcoming Activities

- ✓ Community Meetings:
 - A District 4 community meeting hosted by Councilmember Dr. Amelia Ross-Hammond will be held on Monday, March 9, 2026, 6:00 PM – 8:00 PM at the William Farm Recreation Center, 5252 Learning Circle, Virginia Beach.
 - A District 8 community meeting hosted by councilmember Stacy Cummings will be held on Thursday, March 19, 2026, 6:00 PM – 8:00 PM at Cox High School, 2425 Shorehaven Drive, Virginia Beach. SWEC staff will provide an update to the Eastern Shore Drive BRIC project.
 - A District 2 community meeting hosted by Councilmember Barbara Henley will be held on Thursday, March 26, 2026, 5:15 PM – 7:00 PM at the Municipal Center – Building 19, 2416 Courthouse Drive, Virginia Beach.
- ✓ The Central Resort District Request for Qualifications will be issued on Monday, March 2, 2026.
- ✓ City staff will be presenting at the Virginia Lakes and Watersheds Association Conference in Richmond on March 9 and 10, 2026. The presentation topics are on the FPP Public Works Engineering and Operations Working Group and the Stormwater Extension Program.
- ✓ City staff will be presenting the Bow Creek Stormwater Park to Congresswoman Kiggans at the Bow Creek Recreation Center on Wednesday, March 11, 2026, 11:00 am – 12:00 pm. Congresswoman Kiggans will present the recently awarded \$1M Federal Earmark for the project. In addition to Congresswoman Kiggans, Mayor Dyer will be in attendance.
- ✓ USACE will present the Coastal Storm Risk Management (CSRM) Feasibility Study to the Bay Island Civic League on Wednesday, March 11, 2026, from 5:30 pm to 7:00 pm. City staff will also be in attendance.
- ✓ Mike Tippin will be attending the Environment Virginia Symposium at VMI March 24-26, 2026. He will sit on a panel discussion with other localities to discuss “Use of Advanced Local Modeling to Improve Stormwater and Floodplain Management and Regulatory Compliance.”

Program Estimates

The table below presents the FPP estimates at the master project level showing the program level benchmark estimate at \$1,489M and the current program cost estimate of \$1,503M.

MASTER PROJECTS	BENCHMARK ESTIMATE (\$M)	CURRENT ESTIMATE (\$M)
WINDSOR WOODS/PAP/THE LAKES	\$766	\$752
EASTERN SHORE DRIVE	\$101	\$110
LAKE BRADFORD/CHUBB LAKE	\$178	\$181
CENTRAL RESORT DISTRICT	\$113	\$113
SOUTHERN RIVERS WATERSHED	\$279	\$279
STORMWATER GREEN INFRASTRUCTURE	\$38	\$57
LINKHORN BAY DRAINAGE BASIN	\$14	\$12
TOTAL	\$1,489	\$1,503

Project Cost

There are no monthly cost changes. The table below identifies the projects in planning totaling \$521M.

PROJECTS IN PLANNING	PLANNING ESTIMATE* (\$M)	VARIANCE (\$M)
CENTRAL RESORT DISTRICT DRAINAGE IMPROVEMENTS BUNDLE (DESIGN-BUILD)	\$113	\$0
CHURCH POINT/THOROUGHGOOD BMP & CONVEYANCE PHASE 1B	\$30	\$0
LAKE BRADFORD/ CHUBB LAKE PS & OUTFALL (DESIGN-BUILD)	\$107	\$0
PUNGO FERRY ROAD IMPROVEMENTS	\$50	\$0
WEST NECK BRIDGE (DESIGN-BUILD)	\$221	\$0
TOTAL	\$521	\$0


*Planning estimates do not calculate variances and are subject to change until the project is baselined at 30% design.

The table below identifies the projects with baseline estimates totaling \$968M. Currently, these project costs are estimated at \$982M with a variance of \$14M.

PROJECTS WITH BASELINES	ESTIMATE PHASE	BASELINE ESTIMATE (\$M)	CURRENT ESTIMATE (\$M)	VARIANCE (\$M)
WINDSOR WOODS/PAP/THE LAKES BUNDLE (DESIGN-BUILD)	DESIGN	\$637	\$586	-\$51
CHURCH POINT/THOROUGHGOOD BMP & CONVEYANCE PH.1A	DESIGN	\$38	\$38	\$0
SANDBRIDGE/NEW BRIDGE INTERSECTION IMPROVEMENTS	DESIGN	\$8	\$8	\$0
EASTERN SHORE DRIVE POINCIANA PUMP STATION	DESIGN	\$18	\$27	\$9
BOW CREEK STORMWATER PARK (GOLF COURSE - SECTION 2)	DESIGN	\$60	\$68	\$8
EASTERN SHORE DRIVE BUNDLE	DESIGN	\$76	\$76	\$0
EASTERN SHORE DRIVE NORTH SHORE DRIVE, STREET DRAINAGE IMPROVEMENTS, 1F	DESIGN	\$4	\$4	\$0
MARSH RESTORATION IN BACK BAY	DESIGN	\$27	\$47	\$20
ELIZABETH RIVER FLOODPLAIN RESTORATION PROJECT	DESIGN	\$11	\$10	-\$1
FIRST COLONIAL RD AND OCEANA BLVD DRAINAGE IMPROVEMENT	CONSTRUCTION	\$7	\$5	-\$2
SEATAK NEIGHBORHOOD DRAINAGE IMPROVEMENT	CONSTRUCTION	\$7	\$7	\$0
WINDSOR WOODS TIDE GATE	CONSTRUCTION	\$11	\$21	\$10
BOW CREEK STORMWATER PARK (GOLF COURSE - SECTION 1)	CONSTRUCTION	\$42	\$42	\$0
EASTERN SHORE DRIVE GRAVITY SEWER RELOCATION 1C	COMPLETE	\$3	\$2	-\$1
LAKE BRADFORD/CHUBB LAKE PARENT	COMPLETE	\$3	\$6	\$3
WINDSOR WOODS DRAINAGE PARENT	MULTIPLE	\$16	\$35	\$19
TOTAL		\$968	\$982	\$14

Program Spending

As detailed in the following graphic, the FPP Master Project expenditures through ***February 2026**, totaling ***\$148.8M**



Monthly Appropriation Project Transfers

*This month's appropriation transfers are shown in the table below. Transfers were made from multiple projects to support the upcoming notice to proceed for construction for the Eastern Shore Drive Bundle projects.

Transfers From:		Amount
100154	EASTERN SHORE DRIVE DRAINAGE (PARENT PROJECT)	\$895,637.75
100229	LAKE CHUBB-BRADFORD LAKE	\$512,604.39
100022	ASHVILLE PARK DRAINAGE IMPROVEMENTS	\$315,037.44
100365	SEA LEVEL RISE/RECURRENT FLOODING ANALYSIS	\$829,822.38
100406	SWM MSTR PLANNING, ANALYSIS & INVENTORY	\$1,273,064.00
100504	PARCEL LEVEL FLOOD MITIGATION PROGRAM	\$2,330,587.14
100275	CENTRAL RESORT DISTRICT 21ST & BALTIC DRAINAGE	\$687,457.28
100486	WINDSOR WOODS DRAINAGE	\$3,504,816.07
100488	WINDSOR WOODS TIDE GATE	\$1,117,849.80
100520	SOUTHERN RIVERS WATERSHED STORMWATER PROGRAM	\$143,982.36
100405	SW INFRASTRUCTURE REHAB & IMPROV-PHASE II	\$5,000,000.00
100232	LAKE MANAGEMENT	\$5,000,000.00
100515	ENHANCED NEIGHBORHOOD REHABILITATION - PHASE I	\$2,000,000.00
100671	BRIGADOON PARK WET POND	\$2,000,000.00
100669	OCEANA GARDENS CONSTRUCTED WETLANDS	\$400,000.00
100566	CHATHAM HALL WATER QUALITY IMPROVEMENTS	\$1,300,000.00
Total		\$27,310,858.61

Transfers To Eastern Shore Bundle Projects:		Amount
100150	Lynnhaven Drive Pump Station	\$6,147,962.00
100153	Cape Henry Canal Phase II	\$2,776,784.00
100167	Lynnhaven Colony Park Pump Station	\$18,386,112.61
100538	Elevate Lynnhaven Drive	\$0.00
Total		\$27,310,858.61

Program Schedule

The table below represents a high-level summary of the planning (P), design (D), and construction (C) phases included in the master program schedule for active projects. Project milestones are outlined in the project level information section.

FPP PROJECTS	2025	2026	2027	2028	2029	2030	2031	2032
WINDSOR WOODS/PAP/THE LAKES MASTER PROJECT								
WINDSOR WOOD TIDE GATE	C							
SOUTH PLAZA TRAIL/PRESIDENTIAL BLVD	C							
BOW CREEK STORMWATER PARK (SECTIONS 1)	C	C	C					
BOW CREEK STORMWATER PARK (SECTIONS 2)	D	C	C	C	C	C		
WINDSOR WOODS/PAP/THE LAKES BUNDLE (DESIGN-BUILD)	D	C	C	C	C	C	C	
EASTERN SHORE DRIVE MASTER PROJECT								
ESD CAPE HENRY CANAL DRAINAGE IMPROVEMENTS 1F	C	C	C					
ESD POINCIANA PUMP STATION	D	C	C	C				
EASTERN SHORE DRIVE BUNDLE	D	C	C	C				
LAKE BRADFORD/CHUBB LAKE MASTER PROJECT								
CHURCH POINT/THOROUGHGOOD BMP & CONVEYANCE 1A	D	D	D	C	C	C	C	
CHURCH POINT/THOROUGHGOOD BMP & CONVEYANCE 1B	D	TBD						
LAKE BRADFORD/CHUBB LAKE PS & OUTFALL (DESIGN-BUILD)	P	TBD						
CENTRAL RESORT DISTRICT MASTER PROJECT								
CENTRAL RESORT DISTRICT DRAINAGE (DESIGN-BUILD)	P	TBD						
SOUTHERN REIVERS MASTER PROJECT								
SANDBRIDGE/NEW BRIDGE INTERSECTION IMPROVEMENTS	D	D	D	D	C	C		
PUNGO FERRY ROAD IMPROVEMENTS	P	TBD						
WEST NECK BRIDGE (DESIGN-BUILD)	P	TBD						
STORMWATER GREEN INFRASTRUCTURE MASTER PROJECT								
MARSH RESTORATION IN BACK BAY			C	C				
ELIZABETH RIVER FLOODPLAIN RESTORATION	D	C	C					
LINKHORN BAY DRAINAGE MASTER PROJECT								
SEATACK NEIGHBORHOOD DRAINAGE IMPROVEMENT	C	C						
FIRST COLONIAL RD & OCEANA BLVD DRAINAGE	C	C						

Note: The dominant activity is shown for each calendar year on the above table. Actual work phases are likely to span multiple years. Planning projects scheduled activities beyond 2025 are to-be-determined (TBD) until the project is baselined.

Program Phase Overview

The table below shows the current delivery phase for each FPP project. Project phases include preliminary engineering, design, design-build, construction in progress, and construction complete.

Preliminary Engineering	Design	Design-Build	Construction In-Progress	Construction Complete
West Neck Creek Bridge	Eastern Shore Drive (ESD) Drainage Bundle <i>(Bid & Award)</i>	Lake Bradford/ Chubb Lake Pump Station & Outfall	Bow Creek Stormwater Park (Section 1)	Club House Road Drainage
Pungo Ferry Road Improvements	ESD Roadway Drainage 1F & 1G		Seatack Drainage	Cape Henry Canal Gravity Sewer Relocation
Central Resort District Drainage Improvements	Poinciana Pump Station		First Colonial Rd & Oceana Blvd Drainage	Lake Pleasure House Outfall
Church Point/ Thoroughgood BMP & Conveyance 1B	Sandbridge/New Bridge Intersection <i>(On Hold)</i>		Elizabeth River Floodplain Restoration	Lake Bradford Dredging
	Bow Creek Stormwater Park (Section 2)		Windsor Wood, PAP, The Lakes Bundle	Old Forge Road & Red Lion Drainage
	Back Bay Marsh Restoration			Windsor Woods Tide Gate
	Church Point/ Thoroughgood BMP & Conveyance 1A			South Plaza Trail, Presidential Blvd Drainage


Procurement Activity

- ✓ The Eastern Shore Drive Drainage Improvements BRIC Project (includes Lynnhaven Colony Park Pump Station, Widen and Deepen Cape Henry Ditch, Lynnhaven Drive Pump Station, and Elevate Lynnhaven Drive) Project is currently in the bid and award phase for construction.

***Updated Since Last Report**

Grant and Loan Program

The City has received ***\$73M** in grants and loans and continues to seek funding from various state and federal programs.



The Federal Emergency Management Agency (FEMA) awarded \$25.1M to the Eastern Shore Drive Drainage Bundle from the Building Resilient Infrastructure and Communities (BRIC) fund. The Virginia Department of Conservation and Recreation (DCR) awarded grants from the Virginia Community Flood Preparedness Fund (CFPF) for the following projects: \$3.0M for Elizabeth River Floodplain Restoration, \$1.9M for Seatack Neighborhood Drainage Improvements, \$2.0M for First Colonial Road and Oceana Boulevard Drainage Improvements and, \$5.0M for the Marsh Restoration Project in Back Bay. The Marsh Restoration Project in Back Bay returned the \$9.9M grant to the National Fish and Wildlife Foundation (NFWF), National Coastal Resilience Fund due to project delays exceeding the grant period of performance. The U.S. Department of Transportation Federal Highway Administration (FHWA) awarded \$19.0M to the Pungo Ferry Road Project from the Promoting Resilient Operations for Transportation (PROTECT) Discretionary Grant Program. The Bow Creek Stormwater Park Project was selected to receive \$7M from the DCR Community Flood Preparedness Fund (CFPF). The Eastern Shore Drive Drainage Bundle Project was selected to receive a \$8.3M loan from the DCR Community Flood Preparedness Fund (CFPF). ***The Bow Creek Stormwater Park Project and the Pungo Ferry Road Project both received a \$1M Federal Earmark.**

The West Neck Creek Bridge Project is still under consideration for the Rebuilding American Infrastructure with Sustainability and Equity (RAISE) grants.

The following table summarizes the total grant and loan amounts awarded for a specific FPP Master Project and anticipated grant funding which may be received from future grant and loan applications.

FPP Master Projects	Awarded	Future Submittals
Eastern Shore Drive	\$33M	-
Southern Rivers	\$20M	-
Stormwater Green Infrastructure	\$8M	-
Linkhorn Bay Drainage	\$4M	-
Lake Bradford/Chubb Lake	-	\$35M
Windsor Woods, Princess Anne Plaza, The Lakes	\$8M	\$4M
Central Resort District	-	\$5M

***Updated Since Last Report**

Program Communications

* Past Month Highlights

The following blogs were posted to VirginiaBeach.gov in February, sent to 12,000 “Be in the Know” email subscribers, and shared across social media channels:

- February 18: [Shaping Virginia Beach’s Coastal Future Together](#) summarizing the CSRSM public meetings received 227 views.
- February 26: [The Ripple Effect: Restoration Begins Along the Elizabeth River](#) received 208 views.

Social media wrap up:

- Sixteen FPP posts in February received 32,572 impressions. The one with the highest engagement was a Facebook share of [The Ripple Effect: Restoration Begins Along the Elizabeth River](#).

Video production:

- February 23: “Keep the Flow Going: It Starts at the Curb” posted to [Facebook](#) and [Instagram](#) and has received 4,674 views.
- February 25 and 26: “Five Flood Protection Projects that moved forward in 2025” reel posted to [Facebook](#) and [Instagram](#) and received 8,061 views. This first use of vertical video production was helpful, and more testing will be done to further reach social audiences.

Website updates:

- Feb. 9: An interactive map of the FPP projects was added to the website’s [main landing page](#). Users can click on the project dots to see information such as master project name, project status, and CIP number. There is also a direct link to the project webpages.
- Feb. 20: A link to historic tide and flooding data, including high-water records from locations across the City, was added to the Stormwater Extension [Flood Monitoring](#) webpage.
- Feb. 26: The [Elizabeth River Wetland and Floodplain Restoration](#) project page was updated to reflect construction start and the park closure.
- The February 26 blog, [The Ripple Effect: Restoration Begins Along the Elizabeth River](#), was added to the blog list on the [Flood Protection Program](#) landing page.

The State of the City address on March 9, 2026 mentioned how the First Colonial and Oceana Boulevard Drainage Improvements project supports military readiness at Naval Air Station Oceana and highlighted the Bow Stormwater Park as a visible example of providing community-level protection.

*Upcoming Communication Activities

Blog article topics will include:

- Five Flood Protection Projects Moving Forward in 2026.
- First Quarter Update on the Flood Protection Program to City Council.

Future How It Works videos will include:

- March – The Five Types of Flooding in Virginia Beach
- April – Hydrodynamic Separators
- May – The Boardwalk
- June – The Mega Bundle

*Updated Since Last Report

City staff will be presenting at the Virginia Lakes and Watersheds Association Conference in Richmond on March 9 and 10, 2026. The presentation topics are on the FPP Public Works Engineering and Operations Working Group and the Stormwater Extension Program.

“Teacher’s Resource Guide: Understanding Floods for Fourth Grade Students” update:

- March meeting with Virginia Beach City Public Schools and the Communications Office will be held to plan the roll out of the guide.

PROJECT LEVEL INFORMATION

Windsor Woods, Princess Anne Plaza, and The Lakes Master Project

The Windsor Woods, Princess Anne Plaza, and The Lakes Master Project has contractually obligated ***\$622.1M** of which ***\$115.5M** has been spent.

The anticipated project schedules are illustrated below.

South Plaza Trail and Presidential Boulevard Drainage Improvements schedule delay is due to weather. Old Forge Road and Red Lion Road Drainage Improvements schedule delay is due to weather, franchise utilities and design changes related to site conditions. Bow Creek section 1 added time to the schedule for additional storage to align with capacity goals. Bow Creek Section 2 schedule adjusted to align with section 1 construction completion. Windsor Woods, Princess Anne Plaza, and The Lake Bundle scheduled adjusted to align with GMP agreement, to start the Windsor Woods Pump Station Project.

Anticipated Schedule Design-Bid-Build	Status	Preliminary Engineering	Design Start	Invitation to Bid	Construction Start	Construction Complete
Club House Road	BL	Q2 2017	Q1 2018	Q3 2020	Q1 2021	Q4 2022
	Current	√	√	√	√	√
Windsor Woods Tide Gate	BL	Q3 2019	Q4 2021	Q2 2022	Q4 2022	Q2 2025
	Current	√	√	√	√	Q4 2025√
South Plaza Trail and Presidential Blvd Drainage Improvements	BL	Q1 2017	Q1 2018	Q2 2022	Q2 2023	Q2 2025
	Current	√	√	√	√	Q4 2025√
Old Forge Rd and Red Lion Rd Drainage Improvements	BL	Q1 2017	Q1 2018	Q1 2023	Q3 2023	Q3 2024
	Current	√	√	√	√	Q4 2024√
Bow Creek Stormwater Park Section 1	BL	Q4 2019	Q3 2020	Q1 2023	Q3 2023	Q4 2026
	Current	√	√	√	√	Q2 2027→
Bow Creek Stormwater Park Section 2	BL	Q4 2019	Q3 2023	Q1 2026	Q3 2026	Q2 2030
	Current	√	→	Q3 2026	Q1 2027	



Projects Identified in the Bond Referendum | Baseline (BL)
 *Updated Since Last Report | Activity complete √
 Variance | Activity in-progress →

Windsor Woods, Princess Anne Plaza, and The Lakes Master Project (Continued)

Anticipated Schedule Design-Build	Status	Bridging Documents	Design-Builder RFP	Design-Builder Selected	GMP	Construction Start	Construction Complete
Windsor Woods, Princess Anne Plaza, and The Lake Bundle*	BL	Q2 2022	Q1 2023	Q3 2023	Q4 2025	Q2 2026	Q2 2031
	Current	√	√	√	√	Q3 2026	

*Windsor Woods, Princess Anne Plaza, and The Lakes Bundle includes the following projects:

1. Windsor Woods Pump Station
2. Windsor Woods Flood Barriers
3. Windsor Woods Thalia Creek/Lake Trashmore Improvements
4. PAP North London Bridge Creek Tide Gate, Pump Station, and Barriers
5. The Lakes Holland Road Gate
6. The Lakes Flood Barriers
7. The Lakes South London Bridge Creek Channels and Gate

Projects Identified in the Bond Referendum | Baseline (BL)
 *Updated Since Last Report | Activity complete √
 Variance | Activity in-progress →

Eastern Shore Drive Master Project

The Eastern Shore Drive Master Project has contractually obligated ***\$12.6M** of which \$8.7M has been spent.

The anticipated project schedules are illustrated on the table below.

Poinciana Pump Station schedule adjustments were made due to value engineering and relocating the pump station outfall to a different street. The schedule for Eastern Shore Drive Bundle was adjusted with the actual construction advertisement date and timeline.

Anticipated Schedule Design-Bid-Build	Status	Preliminary Engineering	Design Start	Invitation to Bid	Construction Start	Construction Complete
Cape Henry Canal Phase II Gravity Sewer Relocation	BL	Q2 2017	Q1 2020	Q4 2021	Q2 2022	Q3 2023
	Current	√	√	√	√	√
North Shore Drive Street Drainage Improvements (1F)*	BL	Q2 2017	Q2 2023	Q2 2025	Q3 2025	Q2 2027
	Current	√	√	√	√	→
Poinciana Pump Station	BL	Q1 2017	Q2 2023	Q2 2025	Q3 2025	Q3 2028
	Current	√	→	Q2 2026	Q3 2026	Q4 2028
Eastern Shore Drive Bundle**	BL	Q1 2017	Q2 2022	Q2 2025	Q4 2025	Q4 2028
	Current	√	→	Q3 2025√	Q2 2026	Q2 2029

*North Shore Drive Street Drainage Improvements (1F) will be constructed with the transportation project 100381, Shore Drive Phase III.

**Eastern Shore Bundle includes the following projects:

1. Elevate Lynnhaven
2. Lynnhaven Colony Park Pump Station
3. Lynnhaven Drive Pump Station
4. Cape Henry Canal Phase II – Widen and Deepen Canal
5. Cape Henry Drive – Street Drainage Improvements (1G)

Projects Identified in the Bond Referendum | Baseline (BL)
 *Updated Since Last Report | Activity complete √
 Variance | Activity in-progress →

Lake Bradford/Chubb Lake Master Project

The Lake Bradford/Chubb Lake Master Project has contractually obligated \$20.9M of which ***\$8.5M** has been spent.

The anticipated project schedules are illustrated below.

Anticipated Schedule Design-Bid-Build	Status	Preliminary Engineering	Design Start	Invitation to Bid	Construction Start	Construction Complete
Lake Pleasure House Outfall	BL	Q2 2018	Q2 2019	Q3 2021	Q3 2022	Q3 2023
	Current	√	√	√	√	√
Lake Bradford Dredging	BL	Q2 2018	Q2 2019	Q2 2022	Q4 2022	Q4 2023
	Current	√	√	√	√	√
Church Point/ Thoroughgood BMP and Drainage Improvements 1A	BL	Q1 2022	Q2 2024	Q1 2028	Q3 2028	Q2 2031
	Current	√	→			
Church Point/ Thoroughgood BMP and Drainage Improvements 1B	No BL	Q1 2022	Q2 2024	TBD	TBD	TBD
	Current	√	→			

Anticipated Schedule Design-Build	Status	Bridging Documents	Design-Builder RFP	Design-Builder Selected	GMP	Construction Start	Construction Complete
Lake Bradford/Pump Station & Outfall	No BL	Q3 2022	Q2 2024	Q2 2025	TBD	TBD	TBD
	Current	√	√	√	→		

Projects Identified in the Bond Referendum | **Baseline (BL)**
 *Updated Since Last Report | Activity complete √
Variance | Activity in-progress →

Central Resort District Master Project

The Central Resort District Master Project has contractually obligated \$3.5M of which \$2.6M has been spent.

The anticipated project schedules are illustrated below.

Anticipated Schedule Design-Build	Status	Bridging Documents	Design-Builder RFP	Design-Builder Selected	Construction Start	Construction Complete
Central Resort District Bundle*	No BL	Q2 2023	TBD	TBD	TBD	TBD
	Current	→				



*Central Resort Bundle includes:

- ✓ 21st and Baltic
- ✓ 24th Street Culvert
- ✓ Central Resort District Drainage Improvements

Projects Identified in the Bond Referendum | Baseline (BL)
 *Updated Since Last Report | Activity complete ✓
 Variance | Activity in-progress →

Southern Rivers Master Project

The Southern Rivers Master Project has contractually obligated \$5M of which ***\$2.8M** has been spent.

The anticipated project schedules are illustrated below.

Anticipated Schedule Design-Bid-Build	Status	Preliminary Engineering	Design Start	Invitation to Bid	Construction Start	Construction Complete
Sandbridge/ New Bridge Intersection Improvements*	BL	Q2 2018	Q4 2022	Q3 2027	Q1 2028	Q1 2030
	Current	√	→			
Pungo Ferry Road Improvements	No BL	Q1 2023	TBD	TBD	TBD	TBD
	Current	→				

*The Sandbridge/New Bridge Intersection Improvements Project is on hold pending the completion of the Environmental Impact Statement for the Nimmo Parkway VIIIB road project.

Anticipated Schedule Design-Build	Status	Bridging Documents	Design-Builder RFP	Design-Builder Selected	Construction Start	Construction Complete
West Neck Bridge	No BL	Q4 2023	TBD	TBD	TBD	TBD
	Current	→				

Projects Identified in the Bond Referendum | **Baseline (BL)**
***Updated Since Last Report** | Activity complete √
Variance | Activity in-progress →

Stormwater Green Infrastructure Master Project

The Stormwater Green Infrastructure Master Project has contractually obligated \$9.5M of which \$1.8M has been spent.

The anticipated project schedules are illustrated below.

The City has not received the critical environmental permit for the Marsh Restoration in Back Bay. While the City is working diligently with the regulators, we must also look realistically at the project schedule. Due to the construction moratorium for environmental concerns that must be considered annually from October to March, we are now forecasting the Marsh Restoration in Back Bay project will need a third construction season in 2027. Elizabeth River Schedule to align with awarded construction contract.

Anticipated Schedule Design-Bid-Build	Status	Preliminary Engineering	Design Start	Invitation to Bid	Construction Start	Construction Complete
Marsh Restoration In Back Bay	BL	Q3 2021	Q4 2021	Q4 2023	Q2 2024	Q4 2026
	Current	√	→	Q4 2026	Q1 2027	Q1 2028
Elizabeth River Floodplain Restoration	BL	Q3 2021	Q2 2022	Q1 2024	Q3 2024	Q1 2025
	Current	√	√	Q2 2025√	Q1 2026→	Q4 2026



Projects Identified in the Bond Referendum | Baseline (BL)
 *Updated Since Last Report | Activity complete √
 Variance | Activity in-progress →

Linkhorn Bay Master Project

The Linkhorn Bay Master Project has contractually obligated \$11.2M of which ***\$8.9M** has been spent.

The anticipated project schedules are illustrated below.

The schedule delay for the First Colonial Road and Oceana Boulevard Drainage Improvements is due to coordination with an existing transportation project. The Seatack Neighborhood Drainage Improvements completion of construction delay due to unforeseen private utility conflicts.

Anticipated Schedule Design-Bid-Build	Status	Preliminary Engineering	Design Start	Invitation to Bid	Construction Start	Construction Complete
Seatack Neighborhood Drainage Improvements	BL	Q4 2020	Q3 2022	Q4 2023	Q1 2024	Q1 2025
	Current	√	√	√	√	Q1 2026→
First Colonial Road and Oceana Boulevard Drainage Improvements	BL	Q4 2020	Q1 2023	Q1 2024	Q2 2024	Q3 2025
	Current	√	√	Q4 2024√	Q2 2025√	Q1 2026→




Projects Identified in the Bond Referendum | **Baseline (BL)**
 *Updated Since Last Report | Activity complete √
Variance | Activity in-progress →

SUPPORTING CAPITAL INVESTMENTS

The Phase 1 FPP Master projects are not the only flood mitigation and protection work underway in the City. This section lists other capital investment projects and operational activities that support key flood protection drivers such as maximizing system storage to reduce local flood impacts; keeping assets ready for their intended use; and maintaining operational readiness that continuously improves the City’s response time for managing flood waters.

The following figure presents how the system storage capacity projects, such as lakes, canals, roadside ditches, off-road ditches, and neighborhood drainage improvements, help maximize available system storage to reduce local flood impacts. Also shown are the asset reliability improvements to tide gates, outfalls, stormwater piping, and pump stations to keep assets ready for their intended use. Finally, the figure connects how activities such as planning for future assets; best practices; and detailed operation strategies help improve response time for managing flood waters.



***Updated Since Last Report**

System Storage Capacity

Ashville Park Drainage Improvements Phase 1 Projects

- Princess Anne Farm Ditch Stabilization – Complete
- Roadway/Drainage/Intersection Improvements – Complete
- Stormwater Pump Station – Complete
- Cost Participation Ashville Developer – Complete
 - 3 new Stormwater Ponds (BMPs)
 - Existing Pond Expansion
 - Channels Connecting Ponds
 - Regrade and Stabilize Existing Ditches

South Lake Holly Watershed Section IIIB Project – Complete

Operations Activities for System Maintaining Storage Capacity

- Canal Management Program
- Lake Management Program
- Off-Road Ditch Cleaning Program
- Roadside Ditch Cleaning Program

ARPA Funded Lake Dredging Projects

- The Stormwater Operations Group is working on completing \$15.34 million of lake dredging projects funded by the American Rescue Plan Act (ARPA). Funds for these projects must be encumbered by December 2024 and fully spent by December 2026. The status of each lake dredging project is presented in the following table.
- The scope of this program currently includes dredging at 13 sites. The overall program estimate currently exceeds the allocated ARPA funding. Authorization to remove Package #4 from the ARPA funded projects list was approved and the projects will be completed utilizing CIP funds in the future.
 - Through ***February 2026**, the City spent \$8.6 million and encumbered \$15.34 million for these projects.
- There are currently no concerns with the timeline, and all projects remain on schedule for completion by December 31, 2026.

***Updated Since Last Report**

The following table lists the Lake Dredging bid packages and the status and estimated project completion quarter for each location.

Lake Dredging Bid Package	Lake to be Dredged	Project Status	Estimated Project Completion
1	Indian Lakes #2	Pending Completion of Post Stabilization	Completed
	Lynnhaven Mall #1		Completed
	Lynnhaven Mall #3		Completed
	Sabre Street Ext #1		Completed
2	Chandler Creek Canal	Pending Completion of Post Construction	Completed
	Green Meadows Lake		Completed
	Rosemont Road Lake Dredging		Completed
3	Chapel Lake	Chapel Lake Under Construction	Q1 2026
	Salem Lakes #1		Q3 2026
4	Charlestowne Lake South #3	Removed from Program	N/A
	Turtle Lake		N/A
5	Reedtown Lake	Pending Completion of Post Stabilization	Completed
	John B. Dey Lake		Completed
	Lovetts Pond		Completed
	Great Neck Lake #2		Completed

Asset Reliability

Neighborhood Stormwater Infrastructure Improvements Phase II Projects

- Goodspeed Road Pump Station Upgrade: Construction is complete.

College Park and Level Green Drainage Improvement Project

- Drainage improvement project construction is complete. Public Works Operations will perform additional storm drain pipe cleaning.

Operations Activities for Asset Reliability

- BMP/SWMP Maintenance Program
- Stormwater Pump Station Improvements
- Pipe Cleaning and Repair: Public Works Operations continues to transition from reactive work to proactive work.

***Updated Since Last Report**

ARPA Funded Neighborhood Drainage Rehabilitation Projects

- The Stormwater Operations Group is working on completing \$32.08 million of neighborhood stormwater infrastructure rehabilitation. This amount increased from \$25 million given the City Council’s approval to transfer ARPA funds from lake dredging to drainage improvements.
- The scope of this project currently includes CCTV inspection/cleaning, recommendations and execution of repairs to the stormwater infrastructure systems in 24 neighborhoods. The overall project estimate currently exceeds allocated ARPA funding and CIP funds will supplement to fully fund the projects. Authorization to remove packages #12, #13, #14, and #15 that have not yet been spent, or encumbered funding was approved as they are not needed to exceed the level of ARPA funding.
- Projects funded by the American Rescue Plan Act (ARPA). Funds for these projects must be encumbered by December 2024 and fully spent by December 2026. The status of each neighborhood drainage project is presented in the following table.
- Through ***February 2026**, the City has spent ***\$32.5** million on neighborhood drainage rehabilitation projects. A total of 100% of ARPA funds have been encumbered.
- All rehabilitation projects have been completed.

The following table shows all the neighborhood drainage rehabilitation projects that have been completed.

Package #	Neighborhood Drainage Rehabilitation Project Name	Project Status	Estimated Project Completion
1	Redwing Rehab	Completed	Completed
	Upton Estates Rehab	Completed	Completed
2	Great Neck Meadows Rehab	Completed	Completed
	Seatack Rehab	Completed	Completed
3	Birchwood Gardens Rehab	Completed	Completed
	Pembroke Meadows Rehab	Completed	Completed
	Thalia Manor Rehab	Completed	Completed
4	Courthouse Estates Rehab	Completed	Completed
5	Charlestown Lake South Rehab	Completed	Completed
	Hillcrest Farm Rehab	Completed	Completed
6	Red Mill Farms Rehab	Completed	Completed
7	Foxfire Rehab	Completed	Completed
8	Rock Creek Rehab	Completed	Completed
	Salem Village Rehab	Completed	Completed
9	Southgate Rehab	Completed	Completed
	Three Oaks Rehab	Completed	Completed
10	Lynnhaven Colony Rehab	Completed	Completed
	Northeast Basin - Bay Colony Rehab	Completed	Completed
	Northeast Basin - Birdneck Point	Completed	Completed
	Northeast Basin - Great Neck Estate	Completed	Completed
11	Groveland Park	Completed	Completed
12	Bellwood Estates, Lamplight Manor, Princess Anne Crossing	Removed from Program	N/A
13	Kempsville Colony, Point of View		
14	Broad Bay Estates, Laurel Cove	Completed	Completed
15	Cypress Point North, Hudgins Shores, L&J Gardens, Lakeville Estates	Removed from Program	N/A
16	Tier 2 repairs for Green Run	Completed	Completed
All	Construction Inspection Services #1	Completed	N/A

***Updated Since Last Report**

Package #	Neighborhood Drainage Rehabilitation Project Name	Project Status	Estimated Project Completion
All	Construction Inspection Services #2	Completed	N/A
All	Construction Inspection Services #3	Completed	N/A
All	Staff Augmentation Services	Ongoing	N/A

Operational Readiness

Asset Management Program Development

Arcadis and Kennedy-Jenks have developed the asset management framework related to the stormwater pump stations. A total of 384 individual assets has been entered into Cartegraph with maintenance schedules. Asset inventory efforts are continuing for non-pump station equipment.

The following tasks have been completed under this program:

- (a) Pump Station Operational Plans
- (b) Review/update asset inventory
- (c) Develop asset hierarchy
- (d) Risk assessment

The following asset management program tasks are currently underway:

- (a) Benchmarking operation and maintenance practices
- (b) Confirming asset management program goals and levels of service
- (c) Formalizing an Asset Management Plan
- (d) Tracking and reporting template development

Quarterly Stormwater Engineering-Operations Coordination Meeting

- The next coordination meeting will be held during Q1 2026.

System-wide Sensor Network Evaluation

- SCADA and sensor components are being coordinated by Stormwater Operations staff with vendors and City IT staff.
- System-wide storm impact maps were created and reviewed as post-storm action reports with the Stormwater Operations Team.

Stormwater Master Planning

- All stormwater master plans have been completed.
- The City is in the process of having the consultants update the master plans to meet ADA Accessibility requirements.

***Updated Since Last Report**